## **FINAL INSPECTION CHECKLIST**

## 14" 17" 26" Rigging Sheave

Rig-up	½ Shroud _	_ No- Shroud	S/N
<u> </u>	itnessed prior to seal. (seale	ed)	
Grease has ex	truded from both bearings.	. (shielded)	
Axle nuts are	properly preloaded.		
Wheel spins w	vithout excessive force.		
4 each spiral p	oins are present in axle nuts	s and flush with inside o	of axle.
Gate closes wi	thout interference.		
Cable shroud	is within 0.070" of the whe	el. (shrouded)	
No-shroud tab	ends within flange width.	(no-shroud)	
2 each spiral p	oins are present in collars o	n hinge pin.	
Gate pin can l	be inserted easily and clip c	an rotate.	
4 each ferrule	s on lanyards are fully crim	iped.	
<u> </u>	freely but is not loose		
Clevis housing	g setscrews are present and	resist breakout torque.	
Loctite is pres	ent on clevis housing setscr	·ews.	
Cotter pin is f	ixed about clevis nut.		
Washout and	grease holes are present.		
Cover is trim	ned properly.		
Serial number	r on wheel tag, inspection ta	ag, inside cover, and sho	op traveler agree.
Line size on w	heel, wheel tag, inspection	tag, and shop traveler a	gree.
Serial number	rs and lot numbers on parts	s match shop traveler.	
Overall appea	rance is good.		
I certify that the a	bove-specified items hav	ve been inspected and	found to be in compliance

SIGNATURE\_\_\_\_\_ DATE\_\_\_\_\_